



Locke Street South Gas Replacement (Project 16-18-665)

* **Schedule** (updated May 24th 2018)

Sequence (weeks)	Week of Construction	**Construction Work Location	Road Side	Tasks / Status
1	March 26th	Locke St S.(Main St W to Jackson St), Poulette St	west	install new main and services- completed
2	April 2nd	Locke St S.(Main St W to Jackson St), Canada St	west/east	install new main and services- completed
3	April 9th	Locke St S.(Main St W to Jackson St), Canada St	west/east	install new main and services- completed
	April 9th	Locke St S.(Hunter St to Bold St)	west	install new main and services- completed
4	April 16th	Locke St S.(Bold St to Blanshard St)	west	install new main and services- completed
5	April 23rd	Locke St S.(Blanshard St to Melbourne St)	west	install new main and services- completed
6	April 30th	Locke St S.(Blanshard St to Melbourne St), Melbourne St	west	install new main and services- completed
7	May 7th	Locke St S.(Melbourne St to Chatham St)	west	install new main and services- completed
8	May 14th	Locke St S.(Chatham St to Charlton Av)	west	install new main and services- completed
9	May 21st	Locke St S.(Charlton Av to Alexander St)	east	install new main and services- ongoing
10	May 28th	Locke St S.(Chatham St to Melbourne St)	east	install new main and services- ongoing
11	June 4th	Locke St S.(Pine St to Bold St)	east	install new main and services- ongoing
12	June 11th	Bold St W (Locke to Pearl)	south	install new main and services
	June 11th	Melbourne St	north/south	install new main and services
13	June 18th	Bold St W (Locke to Pearl)	south	install new main and services
	June 18th	Locke St S.(Hunter St to Charlton Av), Melbourne St, Bold St	all	tie-over services, abandon old main and services
14	June 25th	Locke St S.(Hunter St to Charlton Av), Melbourne St, Bold St	all	tie-over services, abandon old main and services
15	July 2nd	Locke St S.(Charlton Ave to Herkimer St)	west	install new main and services
16	July 9th	Locke St S.(Herkimer St to Stanley Av), Stanley Ave	west	install new main and services
17	July 16th	Locke St S.(Herkimer St to Stanley Av), Stanley Ave	east	install new main and services
18	July 23rd	Locke St S.(Stanley Av to Herkimer St)	east	install new main and services
19	July 30th	Locke St S.(Herkimer St to Charlton Ave)	east	install new main and services
20	August 6th	Locke St S.(Charlton Av to Stanley Ave)	all	tie-over services, abandon old main and services

*scheduling is based on known information through coordination with the City of Hamilton and the utilities that occupy the Locke St S corridor. Ongoing scheduling will be updated as new information is learned.

**these locations relate to the installation of new gas main and services within the timeframes indicated. There will be a time when NPL will need to enter back into these locations for a short duration to abandon(deactivate) the existing gas mains and services.